





Queue Position	District	Dependencies	Completed Application Date	Facility City	Substation	Circuit	Energy Source	Rating/KW	Feasibility Study Start	Feasibility Study Complete	SIS/TD Study Start	SIS/TD Study Complete	ReStudy Complete	Fully Executed IA	25% Payment	Requested In-Service Date	C.O.D	Cluster Study	I39 Approval Date
314	MPD	P313	03/07/23	Blaine	Mars Hill	MH27	Solar	475								Q3 2023			
315	BHD	P205	03/22/23	Columbia	Harrington	HA1	Solar	999			04/19/23	11/28/23		02/21/24		Q3 2023		N/A	
316	BHD	P41	03/22/23	Lincoln	Lincoln	LC2	Solar	700			12/01/23	03/12/24		04/25/24		Q3 2023		N/A	
319	BHD	P272	05/01/23	Bangor	East Bangor	EB3	Solar	999								Q1 2024			
320	BHD	P187	01/06/23	Bar Harbor	Burns Corner	BC1	Solar	997.5			06/08/23	10/24/23				Q1 2024			
323	BHD	P186	12/12/22	Eastport	Eastport	EP3	Solar	975			11/06/23	01/22/24		03/04/24		Q3 2023		N/A	
325	BHD	P312	04/03/23	Chester	Chester	CH1	Solar	765										N/A	
326	BHD	P69	07/05/23	Bangor	Hermon	HE1	Solar	687.5			11/06/23	01/31/24				Q2 2024		N/A	
327	BHD	P279	03/17/23	Ellsworth	Hancock	HC3	Solar	999										N/A	
328	BHD	P326	02/23/23	Bangor	Hermon	HE1	Solar	999										N/A	
333	BHD	P39	04/19/23	Ellsworth	Mill Street	ML3	Solar	2000								Q4 2023			
334	BHD	P35	05/02/23	Enfield	Stanford	EN1	Combustion	275			12/18/23	02/07/24				Q2 2024		N/A	
335	BHD	P315	05/08/23	Harrington	Harrington	HA1	Solar	999			12/28/23	03/01/24						N/A	
336	BHD	P308	06/14/23	Milford	Milford	MF6	Solar	996								Q4 2024		N/A	
337	BHD	P335	09/25/23	Columbia Falls	Harrington	16MP1	Solar	999								Q2 2026		N/A	
338	BHD	P287	10/10/23	Cutler	Cutler	CU1	Solar	999			12/01/23	02/13/24				Q3 2024		N/A	
339	MPD	P266	10/13/23	Ashland	Ashland	AS71	Solar	999			11/13/23	04/12/24						N/A	
340	BHD	P151	10/26/23	Greenbush	Champion- Costigan	CC1	Solar	990			12/13/23	03/12/24						N/A	
342	MPD	P243	10/19/21	Caribou	Otter Creek	OC71	Solar	990								Q3 2022		N/A	
343	MPD	P263	11/09/23	Frenchville	Frenchville	FV55	Solar	999			12/27/23	03/22/24				Q3 2024		N/A	
344	MPD	P343	11/17/23	Frenchville	Frenchville	FV55	Solar	999								Q3 2024		N/A	
345	BHD	P64	11/29/23	Surry	Surry	SU1	Solar	999			01/26/24					Q3 2024		N/A	
346	MPD	P230	11/30/23	Caribou	West Caribou	WC79	Solar	999			12/07/23								
347	MPD	P265	12/14/23	Bridgewater	Bridgewater	BR06	Solar	999			01/24/24					Q3 2024		N/A	
348	BHD	P282	12/20/23	Lubec	Washington Cty	L26	Solar	999											
349	BHD	P289	12/21/23	Machias	Scotts Hill	SH1	Solar	999			03/20/24					Q3 2024		N/A	
351	BHD	P323	12/21/23	Eastport	Eastport	EP2	Solar	999											
352	BHD	P276	12/26/23	Machias	Machias	MA2	Solar	999								Q3 2024			
354	MPD	P296	01/02/24	Fort Fairfield	Flo's Inn	FI17	Solar	999											
355	MPD	P195	01/05/24	Littleton	Monticello	MO21	Solar	999			03/01/24								
356	BHD	P327	01/18/24	Hancock	Hancock	HC1	Solar	1000								Q1 2024			
357	BHD	P203	01/23/24	Cherryfield	Deblois	DB1	Solar	999			03/12/24					Q3 2024			