

Level 4 DG Interconnection Projects

Queue Position	District	Dependencies	Completed Application Date	Facility City	Substation	Circuit	Energy Source	Rating/KW	Feasibility Study Start	Feasibility Study Complete	SIS/TD Study Start	SIS/TD Study Complete	ReStudy Complete	Fully Executed IA	25% Payment	Requested In-Service Date	C.O.D	Cluster Study	I39 Approval Date		
50	MPD		11/07/19	Caribou	West Caribou	WC78	Solar	4875			02/25/20	07/07/20	08/27/20	09/04/20	09/03/20	Q4 2020	11/08/21	3.1	08/30/21		
54	MPD		11/18/19	Limestone	Loring	LR2	Solar	4000			04/10/20	08/24/20		09/25/20	09/17/21	Q2 2021		3.1	08/30/21		
65	MPD		12/10/19	Fort Fairfield	Fort Fairfield	FF58	Solar	4988			05/27/20	07/14/20	02/19/21	03/24/21	09/15/21	Q4 2020	08/25/23	3.1	08/30/21		
70	MPD	P54	12/20/19	Limestone	Loring	LR3	Solar	4100			05/29/20	09/25/20		12/09/20	04/15/21	Q4 2020	03/30/23	3.1	08/30/21		
73	MPD		01/06/20	Fort Kent	Fort Kent	FK60	Solar	4000			05/04/20	10/09/20		03/15/21	06/30/21		06/01/23	3.1	08/30/21		
76	MPD	P73	01/13/20	Fort Kent	Fort Kent	FK53	Solar	4999			05/04/20	10/23/20		03/30/21	06/30/21	Q2 2021	07/13/23	3.1	08/30/21		
77	MPD	P50	01/15/20	Caribou	West Caribou	WC78	Solar	4950			07/22/20	10/21/20	02/02/21	04/28/21	09/03/21			3.1	08/30/21		
81	MPD		01/29/20	Caribou	New Sweden	NS3	Solar	4100			05/20/20	07/24/20		10/09/20	12/17/20	Q4 2020	08/11/23	3.1	08/30/21		
87	MPD		02/18/20	Presque Isle	Skyway	SK43	Solar	2997			05/27/20	11/17/20	09/11/23	06/06/23	07/07/21	Q2 2021		3.1	08/30/21		
88	MPD		02/18/20	Presque Isle	State Street	SS61	Solar	2997			05/29/20	11/20/20	11/06/23	05/15/23	07/07/21	Q2 2021		3.1	08/30/21		
89	MPD	P90	02/25/20	Presque Isle	Flo's Inn	F116	Solar	2199			02/23/21	07/15/21	02/22/23	05/10/23	08/16/23	Q3 2021		3.1	08/30/21		
90	MPD		02/25/20	Presque Isle	Flo's Inn	F116	Solar	2800			08/31/20	11/13/20	01/18/23	01/26/21	11/19/21	Q3 2021		3.1	08/30/21		
93	MPD	P89	02/26/20	Presque Isle	Flo's Inn	F116	Solar	1992			02/16/23	05/10/23		06/22/23	03/24/23	Q2 2021		3.2			
100	MPD		03/11/20	Limestone	Pond	PO83	Solar	2500			06/16/20	09/11/20		10/29/20	03/15/21	Q3 2021	02/01/24	3.1	08/30/21		
101	MPD		03/11/20	Mapleton	Mapleton	MP23	Solar	2500			06/29/20	10/05/20		10/29/20	03/15/21	Q3 2021		3.1	08/30/21		
103	MPD		03/12/20	Ashland	Ashland	AS71	Solar	3000			06/29/20	10/05/20		10/29/20	03/15/21	Q3 2021		3.1	08/30/21		
104	MPD	P65	03/13/20	Fort Fairfield	Fort Fairfield	FF58	Solar	1720			07/24/20	10/05/20	04/16/21	10/26/21	03/15/21	Q3 2021		3.1	08/30/21		
105	MPD		03/18/20	Frenchville	Frenchville	FV55	Solar	2500			07/20/20	10/08/20		10/29/20	03/15/21	Q3 2021	02/28/24	3.1	08/30/21		
124	MPD		04/22/20	Dyer Brook	Oakfield	OA1	Solar	3070			10/27/20	03/12/21	02/23/23	04/28/21	01/13/22	Q2 2021		3.1	08/30/21		
125	MPD		04/24/20	Grand Isle	Grand Isle	GI46	Solar	3115			03/05/21	05/27/21		09/27/21	09/27/21			3.1	08/30/21		
127	MPD		04/24/20	Sherman	Sherman	SM13	Solar	3000			09/02/20	11/13/20		12/17/20	05/12/22			3.1	08/30/21		
143	MPD		05/20/20	Madawaska	Madawaska	MW95	Solar	4000			09/04/20	03/01/21		04/28/21	09/27/21			3.1	08/30/21		
156	MPD		07/20/20	Mars Hill	Mars Hill	MH27	Solar	2625			10/07/20	01/21/21	02/24/23	03/29/23	04/14/21	Q3 2021		3.1	08/30/21		
158	MPD		07/31/20	Easton	Easton	ES11	Solar	3250			11/06/20	01/13/21		02/16/21	03/04/21	Q3 2021	02/12/24	3.1	08/30/21		
159	MPD		07/31/20	Westfield	Westfield	WE32	Solar	2500			11/03/20	01/22/21		03/01/21	07/07/21	Q3 2021		3.1	08/30/21		
162	MPD	P100	08/13/20	Limestone	Pond	PO83	Solar	3750	11/23/2020	2/5/2021	04/16/21	06/18/21	01/19/22	08/15/21	02/22/22	Q3 2021		3.1	08/30/21		
164	MPD	P162	08/17/20	Limestone	Pond	PO84	Solar	2875	11/02/20	03/03/21	04/22/21	09/03/21	03/10/22	11/10/21	03/31/22	Q3 2021		3.1	08/30/21		
166	MPD		09/10/20	Patten	Patten	PA96	Solar	3000			01/06/21	03/15/21		05/21/21	01/14/22	Q3 2021		3.1	08/30/21		
173	MPD	P103	10/30/20	Ashland	Ashland	AS02	Solar	2500			03/16/21	01/04/21	06/18/21	08/12/21	09/27/21			3.1	08/30/21		
194	MPD	P88	01/26/21	Presque Isle	State Street	SS63	Solar	498			07/09/21	09/14/21	01/05/24	11/29/21	12/01/21			3.1	8/30/2021		
195	MPD		01/27/21	Monticello	Monticello	MO20	Solar	4980			03/05/21	05/06/21	05/26/22	07/14/21	01/10/22		04/09/24	3.1	8/30/2021		
209	MPD		04/28/21	Presque Isle	North PI	NP36	Solar	2600			07/06/21	08/18/21	04/26/22	11/08/21	10/18/21			3.1	8/30/2021		
214	MPD	P87	05/24/21	Presque Isle	Skyway	SK45	Solar	3000			07/02/21	10/01/21	12/13/23	12/03/22	03/14/23			3.1	8/30/2021		
216	MPD		07/01/21	Caribou	Otter Creek	OC71	Solar	1990			12/27/21	06/23/22	10/18/22	03/08/23				3.2			
218	MPD		08/10/21	Island Falls	Island Falls	IF40	Solar	1990			11/03/21	01/25/22		03/16/22				3.2			
221	MPD	P101	08/27/21	Mapleton	Mapleton	MP23	Solar	990			10/19/21	01/11/22	09/19/22	04/20/22				3.2			
222	MPD	P216	08/27/21	Caribou	Otter Creek	OC70	Solar	450			01/16/23	04/06/23		07/11/23				3.2			
224	MPD	P222	09/20/21	Caribou	Otter Creek	OC69	Solar	4900			05/19/23	08/18/23		11/01/23				3.2			
227	MPD	P143	10/21/21	Madawaska	Madawaska	MW94	Solar	990			01/24/22	04/18/22	08/24/22	05/15/23				3.2			
228	MPD	P194	10/25/21	Presque Isle	State Street	SS62	Solar	1999			01/21/22	03/29/22		08/24/22				3.2			
230	MPD	P77	11/01/21	Caribou	West Caribou	WC78	Solar	200			01/20/22	05/06/22	09/29/22	01/03/23	06/27/23	Q3 2022		N/A			
231	MPD	P228	11/08/21	Presque Isle	State Street	SS61	Solar	875			03/15/22	06/10/22	12/06/22	01/12/23				3.2			
232	MPD		11/16/21	Washburn	Washburn	WB75	Solar	990			02/25/22	04/27/22	08/24/22	10/05/22				3.2			
234	MPD	P105	11/22/21	St. Agatha	Frenchville	FV56	Solar	990			03/28/22	07/21/22		06/08/23				3.2			
236	MPD	P159	11/24/21	Westfield	Westfield	WE32	Solar	499			03/04/22	05/31/22		08/19/22				3.2			
240	MPD	P104	12/08/21	Fort Fairfield	Fort Fairfield	FF57	Solar	1999			05/16/22	08/01/22		09/12/22				3.2			
242	MPD	P226	12/13/21	Caribou	Otter Creek	OC71	Solar	1990								Q4 2022					
243	MPD	P242	12/13/21	Caribou	Otter Creek	OC71	Solar	1990								Q4 2022					
245	MPD	P156	12/21/21	Mars Hill	Mars Hill	MH26	Solar	1998			04/11/22	07/25/22	04/21/23	09/09/22				3.2			
249	MPD	P221	01/06/22	Mapleton	Mapleton	MP22	Solar	475			08/29/22	12/02/22		01/04/23				3.2			
260	MPD	P232	02/25/22	Washburn	Washburn	WB74	Solar	990			08/25/22	10/05/22	11/13/23	12/28/23				3.2			
261	MPD	P125	03/02/22	Grand Isle	Grand Isle	GI47	Solar	990			06/14/22	08/05/22	08/09/23	10/04/22				3.2			
263	MPD	P234	03/18/22	Saint Agatha	Frenchville	FV56	Solar	475			08/12/22	01/30/23		03/03/23				3.2			
265	MPD		07/29/21	Blaine	Bridgewater	BR06	Solar	1990			08/05/22	01/30/23		07/11/23				3.2			
266	MPD	P173	04/20/22	Ashland	Ashland	AS71	Solar	1999			07/08/22	01/03/23		03/06/23				3.2			
270	MPD	P76	06/29/22	Fort Kent	Fort Kent	FK53	Solar	1999			09/07/22	02/07/23		04/04/23				3.2			
271	MPD	P270	06/29/22	Fort Kent	Fort Kent	FK35	Solar	1999			09/22/22	02/06/23		05/08/23				3.2			
273	MPD	P245	07/12/22	Mars Hill	Mars Hill	MH26	Solar	999			04/18/23	06/23/23		09/20/23				3.2			
274	MPD	P158	07/12/22	Easton	Easton	ES11	Solar	1000			09/27/22	01/04/23		02/16/23				3.2			
278	MPD	P240	07/22/22	Fort Fairfield	Fort Fairfield	FF58	Solar	1000			09/22/22	01/24/23		02/16/23				3.2			
286	MPD	P93	07/25/22	Fort Fairfield	Flo's Inn	F117	Solar	1000			05/12/23	09/18/23		12/06/23				3.2			
288	MPD	P236	09/08/22	Mars Hill	Westfield	WE33	Solar	1950			11/23/22	03/17/23	05/23/23	06/20/23				3.2			
290	MPD	P81	09/20/22	Caribou	New Sweden	NS67	Solar	2000			11/30/23	03/06/23		05/18/23				3.2			
291	MPD	P231	09/01/22	Presque Isle	State Street	SS63	Solar	990											3.2		
294	MPD	P214	09/30/22	Presque Isle	Skyway	SK45	Solar	249			01/11/24	04/04/24						N/A			
296	MPD	P286	10/06/22	Presque Isle	Flo's Inn	F116	Solar	2000											3.2		
310	MPD	P291	12/05/22	Presque Isle	State Street	SS61	Solar	850											3.2		
313	MPD	P273	03/06/23	Mars Hill	Mars Hill	MH26	Solar	966			04/05/24								3.2		
314	MPD	P313	03/07/23	Blaine	Mars Hill	MH27	Solar	475											3.2		
339	MPD	P266	10/13/23	Ashland	Ashland	AS71	Solar	999			11/13/23	04/12/24							N/A		
342	MPD	P243	10/19/21	Caribou	Otter Creek	OC71	Solar	990											3.2		
343	MPD	P263	11/09/23	Frenchville	Frenchville	FV55	Solar	999			12/27/23	03/22/24							N/A		
344	MPD	P343	11/17/23	Frenchville	Frenchville	FV55	Solar	999												N/A	
346	MPD	P230	11/30/23	Caribou	West Caribou	WC79	Solar	999													